

IMPORTANT NOTICE

Attn: Rockaway Township/White Meadow Lake Residents
From: Gray Supply Corp (NJ Natural Gas Company)
Start Date: Monday October 2nd, 2017
Re: White Meadow Lake Phase IV Mill/Pave

White Meadow Lake Phase IV mill/pave project is scheduled to begin on or about Monday October 2nd, 2017 beginning at 7am. The below schedule is list of streets to be milled and paved:

	<u>Pavement Milling</u>	<u>Re-Paved</u>
Valley View Road (Omaha to Erie Ave)	10/2 & 10/3	10/4 & 10/5
Erie Ave (End to Valley View)	10/3	10/5
Anderson Ave (Erie Ave to Comanchee)	10/3	10/5
Beach St (Erie Ave to Comanchee)	10/3	10/5
Comanchee Ave (Erie Ave to White Meadow)	10/3	10/5
Erie Ave (Valley View to Iowa Ave)	10/6	10/9
Iowa Ave (Cul-de-Sac to Cherokee Ave)	10/6	10/9
Cherokee Ave (Beach St to White Meadow)	10/6	10/9
North Lakeshore Dr (White Meadow to White Meadow)	10/9	10/10

If you are receiving this notice, your street is scheduled to be milled & paved.

Should weather cause a cancellation of work for any day(s) this schedule will be altered by one day.

Please remove any cars in the street during this time. Access in and out of driveways will be allowed on a limited basis when there is no milling or paving in front of a residence. Delays in and out of driveways and access to the above mentioned streets can be expected – possibly of up to 15 minutes, but probably less. Please plan your trips accordingly.

Traffic control personnel will be present during construction. Traffic cones will delineate areas needed to perform the work or stockpile equipment and materials.

Please note that this is a construction project and trip hazards will exist. Please use caution while walking/driving around these areas.

If there are any questions/concerns, please contact Ryan Peacock @ 908-546-1458.