

**Rockaway Township
65 Mt. Hope Road, Rockaway, N.J. 07866**

Engineering Department

ENGINEERING APPROVAL FOR IN-GROUND POOL

APPLICANT'S NAME _____

APPLICANT'S ADDRESS _____

APPLICANT'S PHONE _____

WORKSITE ADDRESS _____

BLOCK AND LOT _____

(THIS AREA FOR OFFICE USE ONLY)

APPROVAL & SIGNATURE OF TWSP. ENGR. DEPT. _____

DATE OF APPROVAL _____

DATE OF PLOT PLAN _____

ATTACHED: 2 COPIES OF APPROVED PLANS

SILT FENCE MUST BE INSTALLED AT DOWN SLOPE LIMIT IF EROSION OCCURS OR AS DIRECTED BY TOWNSHIP. ALL EXCAVATED MATERIAL MUST BE DISPOSED OF IN ACCORDANCE WITH TOWNSHIP REGULATIONS OR USED AS FILL AT APPROVED LOCATION. ALL FILL MATERIAL MUST MEET TOWNSHIP ORDINANCE REQUIREMENTS (No boulders, concrete, asphalt, muck, peat, timber, debris, stumps, roots, demo structures, refuse, etc.).

THE FOLLOWING ROCKAWAY TOWNSHIP ENGINEERING DEPT INSPECTIONS ARE REQUIRED:

- 1. ROUGH GRADING: DATE _____ CALL 973-983-2810
- 2. FINAL: DATE _____ CALL 973-983-2810

PRIOR TO FINAL INSPECTION REQUEST, THE FOLLOWING ITEMS MUST BE COMPLETED:

a. _____ All required Engineering Inspections.	d. _____ Topsoil, fertilizer, seed and straw/hay mulch has been placed on all disturbed areas.
b. _____ Final Grading is consistent with existing grading (no change in overland drainage patterns). 2% min. & 3:1 max. lawn grades.	e. _____ No drainage flow towards adjacent homes. Swale along property line if needed.
c. _____ Any proposed retaining walls must be submitted to Township first for review and approval. All retaining walls must be per approved plan location and detail. Walls between 4' – 6' are subject to restrictions and walls over 6' are not permitted.	f. _____ No building material or debris on property. All rocks & branches removed from lawn areas.